Remediation and Improvement Plan — EXECUTED

Calverton Industries Limited — Wednesbury plant. Project Lyra. HSE ref WM/SAN/2026/0488. In response to Improvement Notice I/WM/2026/0488/01.

1. Objective

To ensure that thread-rolling and other rotating work equipment at the Wednesbury plant is so guarded and interlocked that access to dangerous parts while in motion is prevented, and to put in place an effective system to prevent the defeat of guard interlocks, in compliance with PUWER 1998 regulations 11 and 22 and the Improvement Notice.

2. Workstreams and actions

Ref	Action	Owner	Target date
A1	Take all four Excelon EX-class cells out of service until retrofitted	Neil Tasker	Completed 19 Mar 2026
A2	Recover all interlock actuator keys; controlled key issue register	Neil Tasker	Completed 20 Mar 2026
A3	Retrofit trapped-key interlocks and dual-channel guard monitoring (4 cells)	OEM / Engineering	23 May 2026
A4	Commission fresh PUWER suitability assessments for all rotating cells	External assessor	24 May 2026
A5	Re-write safe system of work for clearing mis-rolls; mandatory lock-off	Neil Tasker	30 Apr 2026
A6	Refresher training: isolation, lock-off, guard integrity (all operators)	HR / SHEQ	15 Jun 2026
A7	Plant-wide guarding review of all rotating equipment	SHEQ	30 Jun 2026
A8	Supervisor briefing: zero tolerance of guard defeat; reporting duty	Operations	30 Apr 2026

3. Governance

Progress is reviewed fortnightly by the Site Safety Committee, chaired by the Operations Director, with Neil Tasker reporting. A completion report will be provided to the HSE by 25 May 2026 and evidence retained for each action. The Company has offered the HSE an interim progress meeting in the week commencing 11 May 2026 to demonstrate the retrofit programme on the first re-commissioned cell.

4. Verification

Each retrofitted cell will be re-commissioned only after a documented PUWER suitability assessment and a sign-off by the SHEQ Manager. The new safe system of work will be verified by supervised observation over the first two weeks of operation.

Approved and adopted on behalf of Calverton Industries Limited:

Signed	A. Calverton
Name	Andrew Calverton, Chief Executive Officer

Date	30 April 2026